

ID	Task Mod	Task Name	Duration	Start	Finish	Predecessor	Feb 17, '19							Feb 24, '19							Mar 3, '19							Mar 10, '19							Mar 17, '19							Mar 24, '19							Mar 31, '19						
							S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1		Mobilization	1 day	Tue 3/5/19	Tue 3/5/19																																																		
2		Erosion Control & Fencing	2 day	Tue 3/5/19	Wed 3/6/19	1FS-1 da																																																	
3		Trail Demo, realign	2 day	Wed 3/6/19	Thu 3/7/19	2FS-1 da																																																	
4		Pedestrian Traffic & Protection	1 day	Wed 3/6/19	Wed 3/6/19	1																																																	
5		Soil Test / Sample Under Pool	1 day	Thu 3/7/19	Thu 3/7/19	2																																																	
6		Demolition of Pool Building	6 day	Thu 3/7/19	Thu 3/14/19	4																																																	
7		Demolition of Pool & Hazardous Materials	6 day	Fri 3/15/19	Fri 3/22/19	6																																																	
8		Import and Grade Site	3 day	Mon 3/25/19	Wed 3/27/19	3																																																	
9		Sidewalk Prep	1 day	Tue 3/26/19	Tue 3/26/19	8FS-2 da																																																	
10		Pour Sidewalk	2 day	Wed 3/27/19	Thu 3/28/19	9																																																	
11		Seeding	1 day	Fri 3/29/19	Fri 3/29/19	10																																																	
12		Demobilization	1 day	Mon 4/1/19	Mon 4/1/19	11																																																	



Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			

CROWN PARK POOL DEMOLITION